CONTRACTOR SAFETY SELF- EVALUATION CHECKLIST

PWD/ROICC/OICC/FSC OFFICE:

DATE:

OCMANAGER

FINAL OVERALL SCORE:



CONTRACTOR CONTRACTTITLE

44

(Yes) (No) (N/A)

OTHER? EXTRA CREDIT?

CONTRACT% COMPLETE

TOTAL MONTHLY MAN-HOURS: TOTAL CUMULATIVE MAN-HOURS:

SUPERINTENDENT PERSON COMPLETING INSPECTION: SITE SAFETY HEALTH OFFICER (SSHO): SSHO LEVEL: (CIRCLE REQUIRED LEVEL) (1), (2), (3), (4), (5), (6) QUESTIONS ANSWERED "NO" ARE BE ENTERED INTO THE SITE SAFETY AND OCCUPATIONAL HEALTH DEFICIENCY TRACKING SYSTEM FOR CORRECTION (REFER TO EM 385-1-1) PREPARATORY PHASE/ ORM PLANNING (Yes) (No) (N/A) ACCEPTED ACCIDENT PREVENTION PLAN (APP) OR ABBREVIATED (APP) ON-SITE and UPDATED TO REFLECT CURRENT MANAGEMENT? (Yes) (No) (N/A) 2 APPLICABLE LIEGS 013526 AVAILABLE IN SITE? (Yes) (No) (N/A) 3 COMPETENT PERSON EMPLOYED FULL TIME AS SITE SAFETY AND HEALTH OFFICER (SSHI) LINLESS SPECIFIED DIFFERENTLY IN THE CONTRACT? (Yes) (No) (N/A) 4 SSHO ON - SITE AT ALL TIMES WHEN WORK IS BEING PERFORMED? SAFETY INSPECTIONS/AUDITS CONDUCTED BY COMPETENT PERSON, OF THE WORK SITE, MATERIAL, AND EQUIPMENT DOCUMENTED IN WRITING AND AVAILABLE ON REQUEST? 5 (Yes) (No) (N/A) 6 (Yes) (No) (N/A) SAFETY AND HEALTH BULLETIN BOARD ERECTED IN AREA COMMONLY ACCESSED AND IN CLEAR VIEW OF THE ON-SITE WORKERS? 7 (Yes) (No) (N/A) SAFETY AND OCCUPATIONAL HEALTH DEFICIENCY TRACKING SYSTEM ESTABLISHED and UPDATED DAILY (REFER TO EM 385-1-1)? 8 (Yes) (No) (N/A) QUALIFIED PERSON CONDUCTING/DOCUMENTING ALL TRAINING. MEETINGS. AND INDOCTRINATION FOR NEW EMPLOYEES? ACTIVITY HAZARD ANALYSIS (AHA) WITH COMPETENT PERSON IDENTIFIED AND PROOF OF QUALIFICATIONS ATTACHED AND ACCEPTED BY CONTRACTING OFFICER FOR FACH 9 (Yes) (No) (N/A) WORK ACTIVITY ON SITE? WORK NOT STARTED UNTIL ACTIVITY HAZARD ANALYSIS REVIEWED BY CONTRACTOR, SUBCONTRACTOR(S) AND GOVERNMENT ON-SITE REPRESENTATIVES DURING 10 (Yes) (No) (N/A) PREPARATION AND INITIAL PHASE MEETING? ARE REQUIRED WEEKLY SAFETY MEETINGS FOR ALL WORKERS TO REVIEW PAST ACTIVITES, PLAN FOR NEW OR CHANGED OPERATIONS, REVIEW AHAS BY TRADE, ESTABLISH 11 (Yes) (No) (N/A) SAFE WORKING PROCEDURES FOR UPCOMING HAZARDS, PROVIDE SAFETY AND HEALTH TRAINING BEING HELD AND DOCUMENTED? ARE REQUIRED MONTHLY SAFETY MEETINGS FOR ALL SUPERVISORS ON THE PROJECT LOCATION TO REVIEW PAST ACTIVITES, PLAN FOR NEW OR CHANGED OPERATIONS, REVIEW AHAS BY TRADE, ESTABLISH SAFE WORKING PROCEDURES FOR UPCOMING HAZARDS, PROVIDE SAFETY AND HEALTH TRAINING BEING HELD AND DOCUMENTED? 12 (Yes) (No) (N/A) 13 (Yes) (No) (N/A) WRITTEN HAZARD COMMUNICATION PROGRAM SUBMITTED and IMPLEMENTED IAW EM 385-1-1? 14 (Yes) (No) (N/A) SDS FOR EACH HAZARDOUS SUBSTANCE MAINTAINED WITH SITE MAP ATTACHED? 15 PRIME CONTRACTOR ASSURING SUBCONTRACTOR COMPLIANCE WITH REQUIREMENTS OF EM-385-1-1? (Yes) (No) (N/A) OTHER? EXTRA CREDIT? OFFICE TRAILER/SIGNAGE/GENERAL 16 (Yes) (No) (N/A) OFFICE AND STORAGE TRAILERS ANCHORED? 17 **EMERGENCY PHONE NUMBERS POSTED?** (Yes) (No) (N/A) TEMPORARY PROJECT FENCING WHICH EXTENDS FROM GRADE LEVEL TO A MINIMUM OF 48IN. ABOVE GRADE? (UNLESS CONTRACTING OFFICER DETERMINES OTHERWISE 18 (Yes) (No) (N/A) BASED ON RISK ANALYSIS) (Yes) (No) (N/A) 19 SIGNS WARNING OF THE PRESENCE OF CONSTRUCTION HAZARDS AND REQUIRING UNAUTHORIZED PERSONS TO KEEP OUT POSTED ON THE FENCING EVERY 150 FEET? 20 (Yes) (No) (N/A) CONTRACTOR AWARE OF IMMEDIATE NOTIFICATION FOR ALL INJURIES REQUIRED BY PWD/ROICC/OICC/FSC OFFICE? 21 (Yes) (No) (N/A) EMERGENCY PLANS IN CASE OF FIRE OR OTHER EMERGENCY PREPARED IN WRITING AND REVIEWED? 22 (Yes) (No) (N/A) DRINKING WATER WITH DISPOSABLE CUPS AND A WASTE RECEPTACLE AVAILABLE? 23 (Yes) (No) (N/A) TOILET FACILITIES WITH WASHING FACILITIES AVAILABLE? 24 (Yes) (No) (N/A) HIGHLY VISIBLE MAP DELINEATING BEST ROUTE TO NEAREST MEDICAL FACILITY POSTED ON SAFETY BULLETIN BOARD? 25 (Yes) (No) (N/A) FIRST-AID KIT, TYPE III, 16 UNIT, and ONE POCKET MOUTHPIECE OR CPR BARRIER PROVIDED AND MAINTAINED WITH INVENTORY LOG AVAILABLE? 26 (Yes) (No) (N/A) ALL EMPLOYEES ON SITE WEARING AS A MINIMUM SHORT SLEEVE SHIRT, LONG PANTS, LEATHER OR OTHER PROTECTIVE WORK SHOES OR BOOTS 27 EVERY FLOOR, WORKING PLACE AND PASSAGEWAY KEPT FREE FROM PROTRUDING NAILS, SPLINTERS, LOOSE BOARDS, CLUTTER AND UNNECESSARY HOLES AND OPENING? (Yes) (No) (N/A) 28 WORK AREAS INSPECTED DAILY FOR ADEQUATE HOUSEKEEPING AND RECORDED ON DAILY SAFETY INSPECTION REPORT? (Yes) (No) (N/A) 29 TRAFFIC CONTROL AROUND SITE ADEQUATE? (Yes) (No) (N/A) OTHER? EXTRA CREDIT? FIRE PREVENTION 30 (Yes) (No) (N/A) WRITTEN FIRE PREVENTION PLAN ON SITE AND USED TO BRIEF EMPLOYEES? 31 (Yes) (No) (N/A) FIRE EXTINGUISHERS AVAILABLE, FULLY CHARGED, EASILY VISIBLE WITHIN 75 FEET FOR LOW HAZARD AREAS? 32 (Yes) (No) (N/A) FIRE EXTINGUISHERS INSPECTED MONTHLY, RECORDED ON TAGS, AND INITIALED? 33 (Yes) (No) (N/A) FUEL STORED IN SAFETY CANS LABELED/LISTED and PAINTED RED WITH YELLOW BAND AND CONTENTS INDICATED? ARE HOT WORK PERMITS BEING OBTAINED FOR WELDING, CUTTING OR OPERATING OTHER FLAME-PRODUCING/SPARK PRODUCING DEVICES FROM THE FIRE DEPARTMENT? (Yes) (No) (N/A) (Yes) (No) (N/A) ARE FIRE WATCHES PROVIDED? OTHER? EXTRA CREDIT? PPE (Yes) (No) (N/A) WORKERS WEARING SAFETY-TOED LEATHER SHOES OR BOOTS MEETING ASTM F 2412-05 AND F 2413-05? 37 HARD HATS BEING WORN PROPERLY AND MEETING ANSI Z89.13 (Yes) (No) (N/A) 38 ARE WORKERS INVOLVED IN ACTIVITIES THAT SUBJECT HANDS TO INJURY USING HAND PROTECTION APPROPRIATE FOR THE HAZARD? (Yes) (No) (N/A) 39 (Yes) (No) (N/A) SAFETY GLASSES USED WHERE APPROPRIATE? 40 HEARING PROTECTION WHERE APPROPRIATE? (IF YOU NEED TO YELL TO CONVERSE HEARING PROTECTION IS REQUIRED) (Yes) (No) (N/A) 41 (Yes) (No) (N/A) WORKERS WEARING RESPIRATORS WHERE APPROPRIATES 42 (Yes) (No) (N/A) IMPALEMENT PROTECTION PROVIDED WHERE PERSONNEL COULD WORK ABOVE VERTICAL IMPALEMENT HAZARD (REBAR etc.)? 43 (Yes) (No) (N/A) ARE PROTECTIVE LEG CHAPS WORN BY WORKERS WHO OPERATE CHAIN SAWS'

HIGH VISIBILITY APPAREL BEING WORN WHEN WORKERS ON SITE ARE EXPOSED TO VEHICULAR OR EQUIPMENT TRAFFIC AT UP TO 45 MPH. THERE IS LIMITED. OR REDUCED

VISIBILITY FOR WORKERS AROUND MOBILE/HEAVY EQUIPMENT OR WORKERS ARE WORKING CLOSE TO VEHICULAR TRAFFIC WITH NO PROTECTIVE BARRIERS?

		CONTRACTOR SAFETY SELF- EVALUATION CHECKLIST			
CAF	FOLD SAFETY				
45	(Yes) (No) (N/A)	HAS A SITE-SPECIFIC FALL PROTECTION AND PREVENTION PLAN AND AHA BEEN ACCEPTED BY THE CONTRACTING OFFICER PRIOR TO COMMENCING WORK IN ELEVAT AREAS?			
46	(Yes) (No) (N/A)				
17	(Yes) (No) (N/A)				
8	(Yes) (No) (N/A)	PLANKS OVERLAPPED NOT LESS THAN 6" OR MORE THAN 12" OVER END SUPPORTS WITH TOE BOARDS IN PLACE?			
9	(Yes) (No) (N/A)	SCAFFOLD PINNED PROPERLY AND ALL CROSS BRACING IN PLACE?			
0	(Yes) (No) (N/A)	SCAFFOLD HEIGHT 4 TIMES SMALLEST BASE DIMENSION AND SYSTEM IS SECURED TO STRUCTURE?			
1	(Yes) (No) (N/A)	ALL GUARDRAILS ARE IN PLACE?			
2	(Yes) (No) (N/A)	FULL WORK PLATFORM OR DECKS AT EACH WORKING LEVEL WITH NO CRACKS/SPLITS?			
3	(Yes) (No) (N/A)	WORK PLATFORM OR DECK SECURELY FASTENED TO THE SCAFFOLD?			
54	(Yes) (No) (N/A)	SAFE ACCESS PROVIDED TO EACH WORKING LEVEL?			
5	(Yes) (No) (N/A)	IS SCAFFOLD SYSTEM PLUMB AND LEVEL?			
6	(Yes) (No) (N/A)	SUSPENDED SCAFFOLD SYSTEMS USING INDEPENDENT PERSONAL FALL ARREST SYSTEM?			
7	(Yes) (No) (N/A)	PERSONNEL PROHIBITED FROM RIDING ON MANUALLY PROPELLED SCAFFOLDS?			
		OTHER? EXTRA CREDIT?			
\LL	PROTECTION				
8	(Yes) (No) (N/A)	HAS SITE-SPECIFIC FALL PROTECTION AND PREVENTION PLAN BEEN ACCEPTED?			
9	(Yes) (No) (N/A)	WORKERS USING FALL PROTECTION EQUIPMENT USING "BUDDY SYSTEM" TO BEGIN RESCUE OF FALLEN WORKER IF REQUIRED			
0	(Yes) (No) (N/A)	ALL WORKERS ABOVE 6 FOOT FALL PROTECTION THRESHOLD PROTECTED FROM FALLING TO LOWER LEVEL?			
1	(Yes) (No) (N/A)	ARE EMPLOYEES TRAINED FOR FALL PROTECTION SYSTEMS IN USE?			
2	(Yes) (No) (N/A)	HAS THE CONTRACTOR DESIGNATED A COMPETENT PERSON FOR FALL PROTECTION?			
3	(Yes) (No) (N/A)	IS A WRITTEN RESCUE PLAN (IAW ANSI Z359.2) BEEN PREPARED AND MAINTAINED WHEN WORKERS ARE WORKING AT HEIGHTS?			
4	(Yes) (No) (N/A)	IS A FULL BODY HARNESS USED?			
5	(Yes) (No) (N/A)	ALL WORKERS ALOFT TIED OFF AT ALL TIMES (100%) TO STRUCTURAL ELEMENT CAPABLE OF SUPPORTING 5,000 LBS?			
6	(Yes) (No) (N/A)	HAVE STANDARD GUARDRAILS BEEN PROVIDED WHERE NEEDED?			
7	(Yes) (No) (N/A)	ACCESS TO WORK AREAS GREATER THAN 20 FEET HIGH PROVIDED WITH A STAIR SYSTEM?			
8	(Yes) (No) (N/A)	HAVE HORIZONTAL LIFELINES IF USED BEEN DESIGNED AND INSTALLED UNDER SUPERVISION OF A QUALIFIED PERSON?			
		OTHER? EXTRA CREDIT?			
DD	ER SAFETY				
9	(Yes) (No) (N/A)	LADDERS EXTEND 3' ABOVE LANDING PLATFORM AND TIED TO STRUCTURE?			
0	(Yes) (No) (N/A)	ARE LADDERS USED WITH HAND TOOLS ONLY?			
1	(Yes) (No) (N/A)	ARE LADDER BASE DISTANCES FROM STRUCTURE 1/4 HEIGHT?			
2	(Yes) (No) (N/A)	ALL FLOOR OPENINGS EITHER COVERED OR SURROUNDED BY A GUARDRAIL?			
3	(Yes) (No) (N/A)				
4	(Yes) (No) (N/A)	STAIRWAYS PROVIDED ON ALL STRUCTURES OVER 20' DURING CONSTRUCTIONWITH GUARDRAIL?			
5	(Yes) (No) (N/A)	ALL FLIGHTS OF STAIRS WITH 4 OR MORE RISERS HAVE STANDARD STAIR RAILINGS OR HANDRAILS			
'6	(Yes) (No) (N/A)	PORTABLE STEP LADDERS OVER 20' NOT USED ON THE SITE?			
7	(Yes) (No) (N/A)	ARE LADDERS PROPERLY USED?			
		OTHER? EXTRA CREDIT?			
CA	VATIONS				
	0/> 01 > 011				
8	(Yes) (No) (N/A)	HAS EXCAVATION/TRENCHING PLAN IAW WITH EM 385-1-1 BEEN SUBMITTED AND ACCEPTED BY THE CONTRACTING OFFICER PRIOR TO BEGINNING OPERATIONS?			
9	(Yes) (No) (N/A)	COMPETENT PERSON ABLE TO DEMONSTRATE TRAINING, EXPERIENCE AND KNOWLEDGE OF SOIL ANALYSIS: PROTECTIVE SYSTEMS AND REQUIREMENTS OF 29 CFR 1926 SUBPART P AND HAS AUTHORITY TO STOP WORK WHEN REQUIRED?			
0	(Yes) (No) (N/A)	COMPETENT PERSON INSPECTED AND DOCUMENTED EXCAVATION DAILY?			
1	(Yes) (No) (N/A)	HIGH VISIBILITY APPAREL WORN BY ALL WORKERS EXPOSED TO VEHICLE TRAFFIC OR WORKING AROUND EQUIPMENT			
2	(Yes) (No) (N/A)	HYDRAULIC EXCAVATORS, WHEEL/TRUCK/BACKHOE LOADERS USED TO TRANSPORT OR HOIST LOADS WITH RIGGING COMPLY WITH EM 385-1-1 AND HAVE AHA SPECIFIC TO THESE OPERATIONS?			
3	(Yes) (No) (N/A)	WRITTEN PROOF OF QUALIFICATION OF EQUIPMENT OPERATORS, RIGGERS INVOLVED IN HOISTING, TRANSPORTING OPERATIONS?			
1	(Yes) (No) (N/A)	OPERATIONAL TEST PERFORMED AS DESCRIBED IN EM 385-1-1?			
5	(Yes) (No) (N/A)	MANUFACTURERS OPERATING MANUAL WITH EQUIPMENT?			
;	(Yes) (No) (N/A)				
,	(Yes) (No) (N/A)				
3	(Yes) (No) (N/A)				
,	(Yes) (No) (N/A)	OVER 4' DEEP MUST HAVE A LADDER WITHIN 25' AND TWO MEANS OF EGRESS?			
-	(Yes) (No) (N/A)	HAS PROPER SLOPE OR TRENCH BOX/SHORING BEEN PROVIDED?			
n I					
_	(Yes) (No) (N/A)	IS WATER CONTROLLED/REMOVED?			
1					
1 2	(Yes) (No) (N/A)	IS EXCAVATED MATERIAL AT LEAST 2' BACK FROM TRENCH EDGE?			
0 01 02 03	(Yes) (No) (N/A) (Yes) (No) (N/A)	HAS SAFE ACCESS/PROTECTION BEEN PROVIDED TO PREVENT PERSONNEL, VEHICLES, AND EQUIPMENT FROM FALLING INTO EXCAVATIONS?			
! }	(Yes) (No) (N/A)				

ELECTRICAL 95 (Yes) (No) (N/A) HAS A SKETCH OF TEMPORARY POWER DISTRIBUTION SYSTEMS BEEN SUBMITTED /ACCEPTED BY CONTRACTING OFFICER? 96 (Yes) (No) (N/A) ELECTRICAL WORK PERFORMED BY QUALIFIED PERSONNEL WITH VERIFIABLE CREDENTIALS? 97 (Yes) (No) (N/A) ENERGIZED WORK PERMIT SUBMITTED TO CONTRACTING OFFICER PRIOR TO ANY WORK ON ENERGIZED LINES ON EQUIPMENT AND IAM 98 (Yes) (No) (N/A) ARE ARC FLASH REQUIREMENTS KNOWN AND ADHERED TO?							
96 (Yes) (No) (N/A) ELECTRICAL WORK PERFORMED BY QUALIFIED PERSONNEL WITH VERIFIABLE CREDENTIALS? 97 (Yes) (No) (N/A) ENERGIZED WORK PERMIT SUBMITTED TO CONTRACTING OFFICER PRIOR TO ANY WORK ON ENERGIZED LINES ON EQUIPMENT AND IAM							
97 (Yes) (No) (N/A) ENERGIZED WORK PERMIT SUBMITTED TO CONTRACTING OFFICER PRIOR TO ANY WORK ON ENERGIZED LINES ON EQUIPMENT AND IAN							
97 (Yes) (No) (N/A) ENERGIZED WORK PERMIT SUBMITTED TO CONTRACTING OFFICER PRIOR TO ANY WORK ON ENERGIZED LINES ON EQUIPMENT AND IAN							
	W NEDA 70E AND EM 385-1-1						
98 (Yes) (No) (N/A) ARE ARC FLASH REQUIREMENTS KNOWN AND ADHERED TO?							
99 (Yes) (No) (N/A) ARE TEMPORARY POWER PANEL AND RECEPTACLES PROTECTED FROM WEATHER?							
100 (Yes) (No) (N/A) GFCI'S IN USE FOR SITE TOOLS - APPLIES TO EXISTING OUTLETS IN RENOVATION PROJECTS AS WELL?							
101 (Yes) (No) (N/A) TEMPORARY LIGHTS INSULATED FROM SUPPORTS PROPERLY WITH ALL LAMPS WORKING AND GUARDED?							
102 (Yes) (No) (N/A) OVERHEAD POWER LINES IN AREA, OPERATIONS PROHIBITED UNLESS MAINTAINING PROPER CLEARANCE DISTANCES?							
103 (Yes) (No) (N/A) HAS HAZARDOUS ENERGY CONTROL PROGRAM BEEN SUBMITTED AND ACCEPTED BY CONTRACTING OFFICER? (OLD LOCK OUT/TAG O	OUT)						
104 (Yes) (No) (N/A) VERTICAL CLEARANCE OF TEMPORARY WIRING OF AT LEAST 10 FEET MAINTAINED?							
105 (Yes) (No) (N/A) ALL FLEXIBLE CORDS INSPECTED AT LEAST DAILY? DOCUMENTED?							
	TO ELECTRICIANO						
106 (Yes) (No) (N/A) FLEXIBLE CORDS NOT SPLICED EXCEPT HARD SERVICE CORDS # 12 OR LARGER WITH MOLDED OR VULCANIZED SPLICES BY QUALIFIED	D ELECTRICIAN?						
OTHER? EXTRA CREDIT?							
CRANES							
107 (Yes) (No) (N/A) BEFORE CRANE/HOISTING EQUIPMENT IS PLACED IN SERVICE HAS IT BEEN INSPECTED, TESTED, AND CERTIFIED IN WRITING BY A COMPETI	ENT PERSON TO BE IN ACCORDANCE						
WITH THE MANUFACTURER'S RECOMMENDATION AND THE REQUIREMENTS OF EM 385-1-1?							
108 (Yes) (No) (N/A) CRANE OPERATOR DESIGNATED QUALIFIED AND PROOF OF QUALIFICATION IN WRITING PROVIDED TO THE CONTRACTING OFFICER?							
109 (Yes) (No) (N/A) PROJECT HAS ADEQUATE MEANS FOR MONITORING LOCAL WEATHER CONDITIONS, INCLUDING A WIND-INDICATING DEVICE?							
110 (Yes) (No) (N/A) ARE EM 385-1-1 START UP INSPECTIONS (AT THE BEGINNING OF EACH SHIFT) PERFORMED BY OPERATOR AND SUBMITTED WITH DRI?							
111 (Yes) (No) (N/A) HAS THE PERIODIC INSPECTION BEEN PERFORMED PRIOR TO USE ON SITE IAW EM 385-1-1?							
112 (Yes) (No) (N/A) IS CRANE EQUIPPED WITH ANTI TWO-BLOCK DEVICE IF REQUIRED?							
114 (Yes) (No) (N/A) IAW EM 385-1-1 WHEN CRANE IS OPERATED WITHIN 20 FOOT OF POWER LINES (OPERATING WORK ZONE IS AREA 360 DEGREES AROUND CF MADE THAT ALL POWER LINES ARE ENERGIZED?	RANE) HAS A DETERMINATION BEEN						
115 (Yes) (No) (N/A) IAW EM 385-1-1 CRANE NOT ALLOWED TO WORK CLOSER THAN 10 FOOT OF ENERGIZED POWER LINES (DEPENDING ON ACTUAL VOLTA	GE OF LINES						
116 (Yes) (No) (N/A) IS CRANE SIDE LOADING PROHIBITED?							
117 (Yes) (No) (N/A) ARE RIGGING CABLES AND SLINGS INSPECTED BY A COMPETENT PERSON BEFORE EACH SHIFT?							
118 (Yes) (No) (N/A) ARE WORKERS PROTECTED FROM THE CRANE SWING RADIUS AND PREVENTED FROM PASSING UNDER THE LOAD?							
OTHER? EXTRA CREDIT?							
CONFINED SPACE							
119 (Yes) (No) (N/A) ALL CONFINED SPACE WORK IAW EM 385-1-1?							
120 (Yes) (No) (N/A) IS CONFINED SPACE COMPETENT PERSON (CSCP), IN WRITING, IDENTIFIED?							
122 (Yes) (No) (N/A) IS SPACE BEING VENTILATED?							
123 (Yes) (No) (N/A) ARE ENTRANTS, ATTENDANTS AND ENTRY SUPERVISOR PROPERLY TRAINED?							
124 (Yes) (No) (N/A) IS RESCUE/RETRIEVAL SYSTEM IN PLACE FOR PERMIT REQUIRED CONFINED PLACES?							
125 (Yes) (No) (N/A) ARE ENTRY PERMITS POSTED AT POINT OF ENTRY AND SIGNED BY ENTRY SUPERVISOR?							
126 (Yes) (No) (N/A) IS THE POINT OF ENTRY POSTED "DANGER CONFINED SPACE"?	IS THE POINT OF ENTRY POSTED "DANGER CONFINED SPACE"?						
127 (Yes) (No) (N/A) HAS BLANKING OR LOCKING OUT OF SYSTEMS TAKEN PLACE?							
OTHER? EXTRA CREDIT?							
ROOFING							
128 (Yes) (No) (N/A) HAS STRUCTURAL ANALYSIS OF THE ROOF BEEN CONDUCTED BY A QUALIFIED PERSON?							
129 (Yes) (No) (N/A) HAS COMPETENT PERSON COMPLETED A DAILY INSPECTION?							
130 (Yes) (No) (N/A) HAS COMPETENT PERSON DEVELOPED A FALL PROTECTION PLAN, SUBMITTED/ACCEPTED BY CONTRACTING OFFICER?							
131 (Yes) (No) (N/A) ARE KETTLES AT LEAST 25 FEET AWAY FROM BUILDINGS?							
133 (Yes) (No) (N/A) ARE TWO FIRE EXTINGUISHERS AT THE KETTLE?							
134 (Yes) (No) (N/A) ARE SKYLIGHTS AND ROOF PENETRATIONS COVERED OR BARRICADED APPROPRIATELY?							
135 (Yes) (No) (N/A) HAS THE ROOF BEEN EVALUATED FOR ITS ABILITY TO SUPPORT THE INTENDED CONSTRUCTION LOADS?							
136 (Yes) (No) (N/A) IF WARNING LINES ON LOW SLOPED ROOFS ARE USED, ARE THEY PROPERLY INSTALLED/MAINTAINED?							
137 (Yes) (No) (N/A) ARE FUEL CYLINDERS A MINIMUM OF 10' FROM OPEN FLAME?							
OTHER? EXTRA CREDIT?							
EQUIPMENT							
138 (Yes) (No) (N/A) ALL MACHINERY OR EQUIPMENT INSPECTED DAILY, WHEN IN USE, BY COMPETENT PERSONS?							
139 (Yes) (No) (N/A) ARE OPERATORS TRAINED AND AUTHORIZED TO OPERATE POWERED INDUSTRIAL TRUCKS, LIFT TRUCKS, AND SIMILAR EQUIPMENT?							
140 (Yes) (No) (N/A) MOBILE EQUIPMENT EQUIPPED WITH BACKUP ALARMS? ROLLOVER CAGES/ MOVING PARTS ADEQUATELY GUARDED?							
141 (Yes) (No) (N/A) ARE EQUIPMENT OPERATIONS MAINTAINING SAFE CLEARANCE FROM ELECTRICAL POWER LINES?							
142 (Yes) (No) (N/A) MODIFICATIONS MEET MANUFACTURER INSTRUCTIONS (I.E., LIFTING PERSONNEL WITH FORKLIFT - (NOT ALLOWED BY MANY MANUFACTURER)	JIUKERS)?						
143 (Yes) (No) (N/A) ARE SAFETY LASHINGS PROVIDED FOR HIGH PRESSURE HOSE CONNECTIONS, I.E., AIR COMPRESSORS?							
144 (Yes) (No) (N/A) ARE WORKERS CLEAR OF BLIND SPOTS ASSOCIATED WITH MOBILE CONSTRUCTION EQUIPMENT?							
145 (Yes) (No) (N/A) ARE DAILY WALK AROUND INSPECTIONS OF AERIAL LIFTS PERFORMED AND DOCUMENTED BY QUALIFIED OPERATORS?							
146 (Yes) (No) (N/A) DO AERIAL LIFTS HAVE BASKET/PLATFORM WITH GUARDRAIL?							
147 (Yes) (No) (N/A) WORKERS NOT EXTENDING OVER GUARDRAIL OF AERIAL LIFTS?							
148 (Yes) (No) (N/A) ARE ARTICULATING BOOM PLATFORMS (JLG TYPE) USED WITH FULL BODY HARNESS ATTACHED TO PROPER ATTACHMENT POINTS ON	N BOOM OR BASKET?						
LISS LIBRATURAL MAIN LAKE DUME TRUCK COCKILISTS DEING USED AND COPIES REPT UN SUEZ							
149 (Yes) (No) (N/A) ARE DUMP TRUCK CHECKLISTS BEING USED AND COPIES KEPT ON SITE?	PEDSONNEL 2						
150 (Yes) (No) (N/A) INSPECTION, MAINTENANCE, AND REPAIRS TO CONVEYORS PERFORMED IAW MANUFACTURER'S RECOMMENDATIONS BY QUALIFIED P	PERSONNEL?						
150 (Yes) (No) (N/A) INSPECTION, MAINTENANCE, AND REPAIRS TO CONVEYORS PERFORMED IAW MANUFACTURER'S RECOMMENDATIONS BY QUALIFIED P 151 (Yes) (No) (N/A) EXPOSED MOVING MACHINERY PARTS MECHANICALLY OR ELECTRICALLY GUARDED?	PERSONNEL?						
150 (Yes) (No) (N/A) INSPECTION, MAINTENANCE, AND REPAIRS TO CONVEYORS PERFORMED IAW MANUFACTURER'S RECOMMENDATIONS BY QUALIFIED P	PERSONNEL?						

CONTRACTOR SAFETY SELF- EVALUATION CHECKLIST									
TREE	MAINTENANCE AN	D REMOVAL							
153	(Yes) (No) (N/A)	ALL TREE MAINTENANCE OR REMOVAL PERFORMED UN	IDER THE DIRECTION OF A QUALIFIED TREE WORKER?						
154	(Yes) (No) (N/A)			PROXIMITY TO FI FCTRICAL HAZARDS?					
155	(Yes) (No) (N/A)	ONLY QUALIFIED LINE-CLEARANCE TREE TRIMMER OR LINE-CLEARANCE TRAINEE ASSIGNED TO WORK IN CLOSE PROXIMITY TO ELECTRICAL HAZARDS? TREE WORKERS IN A BUCKET OR WORK PLATFORM USING FALL PROTECTION							
156	(Yes) (No) (N/A)	ALL TREE WORK OPERATIONS ABOVE 12 FOOT HAVE A 2ND WORKER IN THE AREA							
157	(Yes) (No) (N/A)	ALL TREE WORK OPERATIONS ABOVE 12 FOOT HAVE A 2ND WORKER IN THE AREA PRIOR TO FELLING OPERATIONS HAS WORK AREA BEEN CLEARED AND ESCAPE ROUTE PLANNED?							
158 (Yes) (No) (N/A) ALL EMPLOYEES WORKING FROM THE UPHILL SIDE WHENEVER POSSIBLE? DEMOLITION									
159		HAS DEMOLITION BY AN IDAGED ON ENGINEEDING LEAD	AND ACRESTOC CURVEY BY A RECISTERED PROFESSION	WAL ENGINEED DEEN ACCEPTEDS					
160	(Yes) (No) (N/A)		O, AND ASBESTOS SURVEY BY A REGISTERED PROFESSION	NAL ENGINEER BEEN ACCEPTED?					
	(Yes) (No) (N/A)	WASTE NOT BEING DROPPED > 6' UNLESS IN AN ENCLO							
161	(Yes) (No) (N/A)	FOR BUILDING DEMOLITION, HAS NOTIFICATION BEEN N							
162	(Yes) (No) (N/A)	ARE NAILS REMOVED FROM SCRAP LUMBER/MATERIAL	S?						
163	(Yes) (No) (N/A)	FRAGMENTATION OF GLASS CONTROLLED?							
164	(Yes) (No) (N/A)	MATERIAL CHUTES AT AN ANGLE GREATER THAN 45° FROM THE HORIZONTAL ENCLOSED?							
	OTHER? EXTRA CREDIT?								
	EMENT								
165	(Yes) (No) (N/A)	HAS ABATEMENT PLAN BEEN SUBMITTED AND ACCEPT	ED?						
166	(Yes) (No) (N/A)	IS INDEPENDENT AIR MONITORING BEING PERFORMED	AS REQUIRED INSIDE AND OUTSIDE BARRIERS?						
167	(Yes) (No) (N/A)	IS CONTAINMENT IN PLACE WITHOUT INTEGRITY COMP	ROMISE?						
168	(Yes) (No) (N/A)	ARE EMPLOYEES UTILIZING APPROPRIATE PPE?							
169	(Yes) (No) (N/A)	IF NEGATIVE AIR IS USED, ARE FANS USED CONTINUOU	SLY AND MONITORED FOR PRESSURE DIFFERENTIAL?						
170	(Yes) (No) (N/A)	HAS BASELINE BEEN PERFORMED AND NECESSARY FIN	IAL CLEARANCE READINGS TAKEN?						
171	(Yes) (No) (N/A)	ARE INSPECTIONS BY INDEPENDENT PQP PERFORMED	PRIOR TO BARRIER REMOVAL?						
172	(Yes) (No) (N/A)	IS WASTE MATERIAL PROPERLY CONTAINERIZED AND S	STORED?						
173	(Yes) (No) (N/A)	ARE AIR MONITORING RESULTS PROVIDED TO CONTRA	CTING OFFICER?						
174	(Yes) (No) (N/A)	ARE WASTE SHIPMENT RECORDS PROVIDED TO CONTR	ACTING OFFICER?						
		OTHER? EXTRA CREDIT?							
WATE	RFRONT ACTIVITIE	S							
175	(Yes) (No) (N/A)	WORK OVER OR NEAR WATER AND THE DISTANCE TO WATER SURFACE IS LESS THAN 25 FEET OR MORE AND THE WATER DEPTH IS LESS THAN 10 FEET ARE FALL PROTECTION REQUIREMENTS FOLLOWED? (PFDs NOT REQUIRED)							
176	(Yes) (No) (N/A)	WORK OVER OR NEAR WATER AND THE DISTANCE TO WATER SURFACE IS 25 FEET OR MORE ARE FALL PROTECTION REQUIREMENTS FOLLOWED?							
177	(Yes) (No) (N/A)	MARINE FALL PROTECTION RAILING TYPE A or TYPE B PROVIDED FOR VESSEL DECKS 6 FT OR MORE ABOVE ADJACENT DECKS, DOCKS, OR OTHER HARD SURFACES?							
178	(Yes) (No) (N/A)	PFD's WORN BY PERSONNEL IN AREAS WHERE DECK PERIMETER IS NOT PRESENT							
179	(Yes) (No) (N/A)	IS A RESCUE SKIFF AVAILABLE?							
180	(Yes) (No) (N/A)	ARE EMERGENCY LIFE RINGS AVAILABLE?							
181	(Yes) (No) (N/A)	IF DIVING OPERATIONS ARE TAKING PLACE, HAS A DIVE PLAN BEEN SUBMITTED AND ACCEPTED BY THE DDC?							
182	(Yes) (No) (N/A)	IF DIVING OPERATIONS ARE TAKING PLACE, HAS A DIVE PLAN BEEN SUBMITTED AND ACCEPTED BY THE DDC? IF DIVING, IS FIRST-AID KIT, OXYGEN RESUSCITATION SYSTEM, (30 MINUTE SUPPLY), AND A STOKES LITTER OR BACKBOARD WITH FLOATATION CAPABILITY ON SITE?							
183	(Yes) (No) (N/A)	DOES DIVE TEAM CONSIST OF PROPER NUMBER AND Q							
184	(Yes) (No) (N/A)		NE VESSELS FOR CONTRACTS AWARDED SINCE MARCH 2	007					
185	(Yes) (No) (N/A)								
103	(163) (110) (11/A)	MARINE (VESSEL) DECKS 6 FEET OR MORE ABOVE OTHER SURFACES HAVE TYPE A OR TYPE B FALL PROTECTION PROVIDED? OTHER? EXTRA CREDIT?							
		OTHER! EXTRA GREDIT!							
	SCORING: Total or	which he for each category = V (where V includes response	for enterior of "Vee" and "Ne" but does not include N/A						
	•	plicable for each category = X (where X includes responses							
	SCORE FOR EACH		UATION = Y/X*						
	SOURE FUR EACH		- LADDED GASSETY	40 FOURNIEUT					
		1. PREPARATORY PHASE:	7. LADDER SAFETY:	13. EQUIPMENT:					
		2. OFFICE TRAILER:	8. EXCAVATIONS:	14. TREE MAINTENANCE:					
		3. FIRE PREVENTION:	9. ELECTRICAL:	15. DEMOLITION:					
		4. PPE:	10. CRANES:	16. ABATEMENT:					
		5. SCAFFOLD SAFETY:	11. CONFINED SPACES:	17. WATERFRONT:					
		6. FALL PROTECTION:	12. ROOFING:						
OVERALL RATING OF CHECKLIST EQUALS LOWEST RATING FOR ANY ONE CATEGORY:									
QUESTIONS ANSWERED "NO" ARE BE ENTERED INTO THE SITE SAFETY & OCCUPATIONAL HEALTH DEFICIENCY TRACKING SYSTEM (REFER TO EM 385-1-1)									
ALTERATION OR CHANGING OF THIS FORM IS NOT AUTHORIZED									
C	OMMENTS:								